

(i)

(ii)

(iii)

(iv)

(v)

Quality of work:-

Resourcefulness:-

General Behaviors:-

Financial Soundness:-

Technical Proficiency:-

DELHI JAL BOARD: GOVT OF N.C.T OF DELHI OFFICE OF THE EXECUTIVE ENGINEER (PROJECT) W-VIII A-BUILDING, VARUNALAYA, JHANDEWALAN, NEW DELHI-110005 Phone No:- 011-23533083, Email:- eeprojectw8@gmail.com

No:-DJB/EE(Project)W-VIII/F-2(59)/2016/2011

Dated:-12.07.2016.

PERFORMANCE CERTIFICATE

1.	Name of work	P/L/J 900 mm dia feeder main from Wazirabad
		WTP-II to existing UGR at Ramlila Ground.
2.	Name of Contractor	M/S Jainco Buildcon Ltd., Villa No. 36, Block BA,
		Paschimi Shalimar Bagh, Delhi-110088.
3.	Contract Agreement No.	CA No. 04(2010-11)
4.	Estimated Cost	Rs. 19,21,97,402/-
5.	Total awarded Cost	Rs. 19,76,96,531/-
6.	Value of completed contract in	Rs. 25,73,83,795/-
	totality	
7.	Date of start as per W.O.	24.05.2010.
8.	Date of Completion as per W.O.	23.08.2011.
9.	Actual Date of start	15.11.2010
10.	Actual date of completion	30.04.2014.
11.	Scope of completed	Total length of 900 mm dia water main-
	and commissioned water main	11146.00mrts.
		Trenchless installation – 2118.00 mtr.
		• Length of installation of water main by
		trenchless method in single stretch 104.00mtr.
		along with other fittings and fixtures
12.	Levy of compensation if any	Nil
13.	Performance Report	
		*

Very Good

Very Good

Very Good

Very Good

Very Good

This certificate is issued on the request of the agency for tendering purpose.

EE(Pro)W-VIII

A-Building Jhandewskin Katol Bagh, New Delhi