DELHI JAL BOARD : GOVT. OF NCT OF DELHI OFFICE OF THE EXECUTIVE ENGINEER (PROJECT) W-VI STAFF QRS NO.111 & 115, TYPE III CHANDRAWAL WW-II, CIVIL LINES, DELHI-110 054 Ph. 011-23814133, Email. eepw6.djb@nic.in

No. F2 (153)/DJB/EE(Proj) W-VI/2016/321

Dated: 11-2-16

1. Name of Work : P/L/J 1600-1400-1200-900-800- 700mm dia MS (Lined &

Coated) / D.I. Water main from Recycling Plant at

Haiderpur to Kirari UGR.

2. Name of Contractor : M/s Jainco Buildcon Limited,

Villa-36, Block-BA, Paschimi Shalimar Bagh,

Delhi-110088.

3. Contract Agreement No. : C.A.No.03 (2008-09)

4. Estimated Cost : Rs.22,16,91,499-00

5. Total Awarded Cost : Rs.44,33,60,829/- + Service Tax

6. Completed Cost : Rs.50,28,66,347/- (i/c Service Tax & Escalation cost), upto

38th Running Bill. Final Bill is to be paid.

7. Date of Start as per Work Order : 03-10-20088. Date of Completion as per W.O : 02-10-2009

9. Actual Date of Start : 10-11-2008

10. Actual date of completion: 27-02-2012 except commissioning due to non-availability of

water with DJB

Date of Commissioning 20-05-2014

11. Scope of completed work : P/L/Jointing, testing & commissioning of water main

(A) M.S. lined and coated pipes by cut and fill method. (i) 1600mm dia -5252 Meters, (ii) 1400mm dia-

1219.50 Meters, (iii) 1200mm dia – 1899Meters.

(B) M.S. epoxy coated pipes by Trenchless Method. (i) 1600mm dia – 601.475 Meters, (ii) 1400mm dia-

81.855 Meters, (iii) 1200mm dia- 109.50Meters. (iv) 900mm dia – 157.63 Meters (v) 800mm dia –

153.48 Meters (vi) 700mm dia - 36 Meters.

(Gross Value of work of laying of Pipe Line by trenchless method – Rs.6,75,03,361/-, includes in the

total cost of work)

(C) D.I. Pipes Line work(i) 900mm dia- 1797 Meters

(ii) 800 mm dia – 3045 Meters (iii) 700mm dia – 99 Meters.

(D) P/F Sluice Valves upto 900mm dia and butterfly Valves of size 1600, 1400, 1200 mm dia.

12. Levy of compensation if any : NIL

13. Performance Report

(i) Quality of Work : Very Good
(ii) Financial Soundness : Very Good
(iii) Technical Proficiency : Very Good
(iv) Resourcefulness : Very Good

(v) General Behaviors : Very Good
600 mm dia M.S. nines by trenchless method has been laid in a

1600 mm dia M.S. pipes by trenchless method has been laid in a length more than 80 meters in a single shot/ stretch.

This certificate supersedes all previous certificates issued for the above cited work and is being issue on the specific request of the firm for tendering purposes.

Superimending Engineer (Projects) W-II
Delhi Jal Board
Varunaleya Phase-I

EX. ENGINEER (PROJECT) W-V
Executive Engineer (Project) W VI
Delhi Jal Board Govt. of NCT of Deshi
Checkwell W.W.-II, Staff Qu. No. 111 & 115,
Civil Lines, Delhi-H0004