

**OFFICE OF THE EXECUTIVE ENGINEER (PROJECT)W-V
DELHI JAL BOARD: GOVT.OF N.C.T OF DELHI
OVER HEAD TANK : ASHOK VIHAR : DELHI.**

**PERFORMANCE REPORT OF WORKS
M/S JAINCO BUILDCON LIMITED
VILLA-36, BLOCK-BA, PASCHIMI, SHALIMAR BAGH, DELHI-110088**

NO:DJB/E.E.(PROJ.)W-V/2010/869

Dated:-6.9.10

1. Name of Work :- Shifting of water mains of 1500mm dia and 1000mm dia due to construction of Grade Separator at Dabri Intersection of Pankha Road and Road leading to Dwarka near Janakpuri.
2. Name of Contractor :- M/s Jainco Buildcon Limited
Villa-36, Block-BA, Paschimi,
Shalimar Bagh, Delhi-110088.
3. Contract Agreement No. :- C.A.No.02(2008-09)
4. Estimated Cost :- Rs.3,58,22,705/-
5. Total awarded cost :- Rs.9,17,06,125/-
6. Completed cost :- Rs.10.90 Crores (Rs.10.79 crores already paid
final bill yet to be paid). (Final bill is under scrutiny)
7. Date of Start as per work order :- 29-09-2008
8. Date of Completion as per work order :- 28-03-2009
9. Actual date of start :- 31-12-2008
10. Actual date of completion :- 25-05-2010
11. Scope of work :- P/L/J M.S. Pipe water lines (i) 1000mm dia around 1517 meter including 168.40 meter by trenchless method. (ii) 1500mm dia around 1274 meters including 67.48 meters by trenchless method).
12. Levy of compensation if any :- NIL
13. Performance Report
 - (i) Quality of Work :- Very Good
 - (ii) Financial Soundness :- Very Good
 - (iii) Technical Proficiency :- Very Good
 - (iv) Resourcefulness :- Very Good
 - (v) General Behaviors :- Very Good

Sharma
EXECUTIVE ENGINEER (PROJECT)W-V

(V.P. SHARMA)
Executive Engineer (Project) W-V
Delhi Jal Board
Ashok Vihar, Delhi-52