

DELHI JAL BOARD: GOVT. OF N.C.T OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER (NW)-II
H-BLOCK, SECTOE-15, ROHINI, DELHI-110089

No. DJB/EE(NW)-II/2017/ 7361

Dated:- 27/3/18

1. Name of Work :- Providing and Laying 400/350/300/250/ 200/ 150/100mm dia, D.I water line in Begampur Extension and Begam Vihar A, B.,C,D & E blocks (1049/1639) in AC-07 Bawana under EE(NW)-II.
2. Name of Contractor :- M/s Jainco Buildcon Pvt. Ltd.
3-5, First Floor, L.S.C., BQ Block,
DDA Market, Shalimar Bagh, Delhi-110 088.
3. Contract Agreement No. :- 210 (2015-16)
4. Estimated Cost :- Rs.3,82,16,139-00
5. Total awarded cost :- Rs.3,65,91,953-00
6. Completed Cost :- Rs. 3,04,78,028-78
7. Date of start as per work order :- 14-07-2016
8. Date of completion as per work order :- 13-07-2017
9. Actual date of start :- 01-08-2016
10. Actual date of completion/
Commissioning :- 25-05-2017
11. Scope of work :- P/L/J of DI Pipes of 100mm-20525 Mtrs.,
150mm dia - 2556 Mtrs., 200mm dia -394 Mtrs.,
250mm dia- 259 Mtrs., 300 mmdia-124 Mtrs.,
350mm dia-187 Mtrs., 400mm dia -12 Mtrs.
12. Levy of compensation if any :- NIL
13. Performance Report
 - (i) Quality of Work :- Very Good
 - (ii) Financial Soundness :- Very Good
 - (iii) Technical Proficiency :- Very Good
 - (iv) Resourcefulness :- Very Good
 - (v) General Behaviors :- Very Good


EXECUTIVE ENGINEER (NW)-II



Executive Engineer (NW)-II
D.J.B. Sec-15, Rohini, Delhi-110089