

DELHI JAL BOARD: GOVT. OF N.C.T OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER (SW)-II
NEAR DWARKA W.T.P., DWARKA, NEW DELHI -110075

No. DJB/EE(SW)-II/2018/1327

Dated:- 24-3-18

1. Name of Work :- P/L water line of various dia (i.e 400mm, 350mm, 250mm, 200mm, 150mm and 100mm dia) Bharat Vihar – A, B, C, D, E- Block area, Matiala Constituency under EE(SW)-II, AC-34.
2. Name of Contractor :- M/s Jainco Buildcon Pvt. Ltd.
3-5, First Floor, L.S.C., BQ Block,
DDA Market, Shalimar Bagh, Delhi-110 088.
3. Contract Agreement No. :- 36 dated 08-07-2016
4. Estimated Cost :- Rs.1,59,57,103-00
5. Total awarded cost :- Rs.1,52,78,926-00
6. Completed Cost :- Rs.1,52,61,832-00
7. Date of start as per work order :- 01-09-2016
8. Date of completion as per work order :- 22-02-2017
9. Actual date of start :- 01-09-2016
10. Actual date of completion/
Commissioning :- 10-04-2017
11. Scope of work :- P/L/J of DI Pipes of 100mm-8577.50 Mtrs.,
150mm dia- 814.60 Mtrs., 200mm dia -17.90 Mtrs.,
250mm dia- 24.80 Mtrs., 300 mmdia-131 Mtrs.,
350mm dia-188.50 Mtrs., 400mm dia -290 Mtrs.
12. Levy of compensation if any :- NIL
13. Performance Report
 - (i) Quality of Work :- Very Good
 - (ii) Financial Soundness :- Very Good
 - (iii) Technical Proficiency :- Very Good
 - (iv) Resourcefulness :- Very Good
 - (v) General Behaviors :- Very Good


EXECUTIVE ENGINEER (SW)-II

S. K. DAHIYA
Ex. Engineer (SW) II
O.H.T. DJB
N.D.-43