

DELHI JAL BOARD: GOVT. OF N.C.T OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER (PROJECT) W-III
ROOM NO.402, VARUNALAYA PHASE-I : KAROL BAGH, NEW DELHI-05

No. F-53/DJB/E.E(Project) W-III/2018/ 1280

Dated - 11/6/18

1. Name of Work :- Replacement of 1000mm & 1500mm dia PSC water pipe lines emanating from Haiderpur in Stretches near Prashant Vihar, Delhi Cantt BPS, Mangolpuri, Meera Bagh & Carriappa Marg.
2. Name of Contractor :- M/s Jainco Buildcon Private Limited
3-5, First Floor, L.S.C., BQ Block, DDA Market
Shalimar Bagh, Delhi-110 088.
3. Contract Agreement No. :- C.A.No.04 (2012-13)
4. Estimated Cost :- Rs.18,06,16,142.90
5. Total awarded cost :- Rs.18,28,40,238-00
6. Completed cost :- Rs.22,46,36,284.78
7. Completion period :- 12 Months
7. Date of Start as per work order :- 01-10-2012
8. Date of Completion as per work order :- 30-09-2013
9. Actual date of start :- 27-09-2012
10. Actual date of completion & Commissioning :- 14-04-2014
11. Levy of compensation if any :- NIL
12. Scope of completed work :- (I) P/L/J and commissioning of 1000, 1100 & 1500mm dia water pipe line as per details :-
 - (e) 1500mm dia - 2614.359 Meters
 - (f) 1100mm dia - 2781.84 Meters
 - (g) 1000 mm dia - 2408.335 Meters
 - (h) 500mm dia - 25.155 Meters(II) The above total lengths includes installation of pipe products by trenchless method :-
 - (d) 1000mm dia - 265.86 Meters
 - (e) 1100mm dia - 36.09 Meters
 - (f) 1500mm dia - 290.65 Meters(III) Length of pipe laid by trenchless method in single stretch :-
 - (b) 1500mm dia - 100 Meters
13. Performance Report
 - (vi) Quality of Work :- Very Good
 - (vii) Financial Soundness :- Very Good
 - (viii) Technical Proficiency :- Very Good
 - (ix) Resourcefulness :- Very Good
 - (x) General Behaviors :- Very Good

11/06/18
EXECUTIVE ENGINEER (PROJECT) W-III
Delhi Jal Board Govt. of NCT of Delhi
Room No. 402, Phase-I, Varunalaya
Jhandewalan, New Delhi-110005